GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

TWD - NABARD – XVIII Grant – Extension of Agreement Time upto 25-9-2017 to M/s R.P.Reddy & Co. Nellore for providing BT surface to the road from Kannayyavalasa to Thangalam (Marriguda) in Pachipenta (M) Vizianagaram District sanctioned under NABARDXVIII – Orders – Issued.

TRIBAL WELFARE (BUD) DEPARTMENT

G.O.RT.No. 57 Dated: 13-02-2017
Read the following:-

From the E-n-C,TW,Hyd. Lr.No.DEEII /AEE1/Road/RIDF-XVIII/ K.Valasa/03/ 2012, Dated:06.04.2016, 16-9-2016 and 3-1-2017.

****

O R D E R:

In the reference read above, the ENC(TW) has stated that the SE(TW),Visakhapatnam has submitted the EOAT proposals for the work providing BT surface to the road from Kannayyavalasa to Chinthalamamidi, Jeluguvalasa, Garisagedda in Pachipenta(M) Vizianagaram District est. cost of Rs. 550.00 lakhs sanctioned under NABARD-XVIII with a request to grant EOAT without LDs i.e. upto 01-9-2016 and the above work is administratively sanctioned for Rs. 550.00 lakhs under NABARD XVIII grant in 2012. The work was entrusted to M/s R.R.Reddy & Co. On tender basis at 4.41% excess over ECV and the agreement concluded by the SE(TW) Visakhapatnam. The date of completion is upto 2-8-2014. But the firm has not completed the work within the agreement time. The SE(TW), Visakhapatnam has erminated the work agreement as per condition 60A after final notice. After cancellation of agreement the firm has approached the department and explained that due to health problems and requested to revoked the work agreement. Accordingly, the ENC(TW), Hyderabad has revoked the work agreement as per clause No.60(A) of APDSS read with G.O.Ms.No.1007 of TR&R&B(C1) Dept., duly permitting the SE(TW), Visakhapatnam to execute the work within (4) months by revising the work plan of the agency and instructed to submit the EOAT proposals.

2. She has further stated that the SE(TW) Visakhapatnam has submitted the revised EOAT proposals stating that the contractor failed to complete the balance work within 4 months and also one of the Partner demised. The working estimate is approved on date 27.8.2015. The contractor informed that it is not possible to complete the entire work within 18 days EOAT period upto 14.9.2015. It is requested to sanction the second EOAT upto dated 1-9-2017 with a fine of Rs.1,00,000/- as against the previous request upto to dated 1-9-2016 without fine duly considering waival of penalty due to ill health and death of contractor’s partner, since the contractor’s partner has demised due to ill health.

3. The ENC(TW) has requested to grant the EOAT upto 25-9-2017 considering the processing period from 14-9-2015 to 25-9-2017 i.e., for 728 days with waiwal of penalty as a special case of death of partner for Rs. 2,89,787/- calculated as per agreement condition beyond exemption period of penalty for 12 days, so as to close the work physically and financially.

P.T.O

4. Government after careful examination and hereby accord the Extension of Agreement Time upto 25-9-2017 to M/s R.P.Reddy & Co. Nellore for providing BT surface to the road from Kannayyavalasa to Thangalam (Marriguda) in Pachipenta (M) Vizianagaram District sanctioned under NABARDXVIII for considering the processing period from 14-9-2015 to 25-9-2017 i.e. for 728 days with waival of penalty of Rs.2,89,787/- calculated as per agreement condition beyond exemption period of penalty for 12 days.

5. The Engineer-in-Chief, Tribal Welfare shall take further action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R. P. SISODIA
PRINCIPAL SECRET ARY T O GOVERNMENT

To
The Engineer-in-Chief (TW),Tadepalli, Guntur Dist.
The SE, Visakhapatnam.
The Chief General Manager, NABARD,
RTC X roads, Hyderabad.
Copy to:
The P.S. to M(SWE&TWE)
The P.A. to Prl.Secy.(TW)
SF/Sc.

//FORWARDED BY :: ORDER //

SECTION OFFICER